

Faglig anbefaling for kvalitetskontroll ved nyanskaffelse og installasjon av store vandampsterilisatorer

2020-12-18 – Versjon 1

Innhold

Hensikt og omfang	3
Definisjoner og fremgangsmåte	3
Ansvar og utførelse	3
Installation of Large Steam Sterilizers.....	4
1 Customer information.....	4
2 Supplier information.....	4
3 Equipment information.....	4
4 Installation information	5
5 Health & Safety checks (to be performed as first check).....	5
6 Location of the machine.....	5
7 Services / Supplies	6
8 Feed water (supply to steam generator after filtering/RO-system).....	6
9 Steam.....	6
10 Condensate	6
11 Compressed air	7
12 Electricity/Power supply	7
13 Drain	7
14 Ventilation.....	7
15 Commissioning	8
16 Program, configuration check and test runs	8
17 Staff training.....	9
18 Documentation and software delivery.....	9
Referanser	10

Hensikt og omfang

Nyanskaffelser av store vanndampsterilisatorer er en omfattende og tidkrevende prosess for en organisasjon. Dette dokumentet er ment å kunne brukes som et verktøy, eller vise et eksempel på, hvordan en kan holde systematisk oversikt over nødvendige forhold som må avklares og dokumenteres i forberedelsesfasen og underveis i anskaffelsesprosessen. Dokumentasjonen på alle forhold er viktig ved nyanskaffelse og installasjon av store vanndampsterilisatorer. Krav til dokumentasjon gir økt grad av forpliktelse for de ansvarlige aktører.

Anskaffelsen legger ofte premisser for sterilisering av medisinsk utstyr for de neste 10-15 år. Den medfører ofte store kostnader, involverer flere ulike faginstanser og gjennomføres ved anbudskonkurranser. Ved anskaffelse er det derfor viktig med gode og effektive prosesser samt god dokumentasjon. Anbefalingen er et resultat av Nasjonal kompetansetjeneste for dekontaminering sin erfaring med anbud, nyinstallasjon og validering. Dokumentet er i hovedsak bygget på kravene i NS-EN ISO 17665 Sterilisering av helsetjenesteprodukter - Fuktig varme og NS-EN 285: 2015 Sterilisering - Vanndampsterilisatorer - Store sterilisatorer. Det er også tatt inn noen momenter fra; *Health Technical Memorandum, HTM 01-01: Management and decontamination of surgical instruments. Part C: Steam sterilization*. I tillegg er en sammenfatning av det vi ser flere leverandører benytter som dokumentasjon ved leveranse og nyinstallasjoner tatt med i vurderingen ved utarbeidelsen av dette dokumentet.

Definisjoner og fremgangsmåte

Dokumentet kan brukes som et tillegg til kravspesifikasjonen for den aktuelle anskaffelsen samtidig som det kan fungere som en sjekkliste og protokoll for kunde og leverandør gjennom levering og nyinstallasjonsperioden.

Dokumentet er ikke ment som et uttømmende dokument for enhver nyanskaffelse og installasjon, men et hjelpemiddel til å kvalitetssikre anskaffelse og installasjon.

Det er mulig å tilpasse dokumentet til egne lokale forhold. I rubrikk 16 **Program, configuration check and test runs**, er det rom for å definere hvilke program, konfigurasjonskontroller og tester kunden ønsker gjennomført av leverandør før installasjon anses som ferdigstilt.

Dette dokumentet har vært pilottestet ved flere anskaffelser ved OUS i 2019 og 2020. Da OUS gjør operasjonskvalifisering (OQ) og funksjonskvalifiseringen (PQ) med interne ressurser er oppsettet i rubrikk 16 tilpasset disse forhold. I den forstand har dette dokumentet vært å anse som kundens krav til leverandør for installasjonskvalifisering (IQ). Dersom kunden ønsker full IO, OQ og PQ fra leverandør kan rubrikk 16 utvides til å dekke disse forhold. Kontakt gjerne Nasjonal kompetansetjeneste for dekontaminering for veileder i bruken av dokumentet om ønskelig

Dokumentet er bevisst laget på engelsk for å unngå flere språkversjoner.

Ansvar og utførelse

Interessenter som bør involveres i dette dokumentet kan variere i de ulike organisasjoner. Vanligvis vil dette omfatte prosjekt- og planleggingspersonell, kvalitetsansvarlig, teknisk personell (bygg, VVS, elektro), personell med valideringskompetanse, smittevernpersonell, bruker/produksjonsleder, innkjøpsansvarlig og leverandør. Annet fagpersonell kan inkluderes etter behov.

Vår erfaring har vært god med at prosjektleder har holdt tak i dette dokumentet gjennom hele prosessen.

Installation of Large Steam Sterilizers

These Norwegian and European standards **NS-EN 285:2015** and **NS EN ISO 17665:2017** together with this document state the general requirements for installation of Large steam sterilizers for use in clinical practice at Hospital.

The purpose of this document is to specify which tasks are mandatory during installation, and who is responsible for performing them.

It should be used as a supplementary requirements specification during the tendering process and as a checklist and protocol for supplier and users during delivery and installation. All points below should be performed unless other is stated.

1 Customer information

Name of hospital/clinic		
Address		Contact: Phone / email
Project leader 1		
Project leader 2		
Technical services manager		
User/operator contact person:		

2 Supplier information

Company name		
Address		Contact: Phone / email
Project leader		
Sales contact		
Test organization (if other than supplier):		
User/operator contact person:		

3 Equipment information

Description	
Manufacturer	
Model	
Serial number	
Date of manufacture	
Date of installation	
Location building, floor, room	
Department	

4 Installation information

Installation must be performed according to NS-EN 285:2015 , NS EN ISO 17665:2017 and according to this document.

Responsible for supplier / test organization:

Responsible for tests provided by customer: /

5 Health & Safety checks (to be performed as first check)

	Responsible	Date Performed	Sign.	
5.1	NA			Emergency stop for steam generator present, labeled and functioning.
5.2	CUSTOMER			Emergency stop for sterilizer present, labeled and functioning.
5.3	Supplier			Emergency stop/anti-crush function for sterilizer door present, labeled and functioning.
5.4	Supplier			All warning/danger signs are placed in a clear & visible way
5.5	Supplier			Check that the lighting in the maintenance area is sufficient to see the danger signs
5.6	Supplier			Electrical power switch present and labeled
5.7	Supplier			Steam main inlet valve present and labeled
5.8	Supplier			Water main inlet valve present and labeled
5.9	Supplier			Air main inlet valve present and labeled
5.10	Supplier			Check that chamber safety valve is present and with level according to P&ID
5.11	Supplier			Check all steam, water, air pipes and connection for leaks.
5.12	Supplier			Check that all electric installation are insulated and protected to prevent electric hazard
5.13	Supplier			Check that all exposed pipes warmer than 60°C are sufficient insulation to prevent burns.
5.14	Supplier			Check that the door locking system is functioning.
5.15	Supplier			Check that the door movement safety system is functioning (block door while moving)
5.16	Supplier			Check that the noise level is acceptable according to specifications in NS-EN 285
5.17	Supplier			Check that there is protective earth between chassis, doors, pipes etc. on sterilizer and building.

Comments:

6 Location of the machine

	Responsible	Date Performed	Sign.	
6.1	Supplier			Location according to installation drawing
6.2	Supplier			The installation has necessary space needed for service and maintenance
6.3	Supplier			The installation does not block access or space needed for transport and service/maintenance for existing
6.4	Supplier			Biosafety barrier is maintained
6.5	Supplier			Check leveling and height for alignment with delivery cart for removable load carriages

Comments:

7 Services / Supplies

	Responsible	Date Performed	Sign.	
7.1	CUSTOMER			Water supply from customer to RO-system is analyzed
7.2	CUSTOMER			Check if water pressure and capacity is correct according to specifications

Comments:

8 Feed water (supply to steam generator after filtering/RO-system)

	Responsible	Date Performed	Sign.	
8.1	Supplier			Water supply for steam generator is analyzed and approved according to NS-EN 285:2015 annex B Water analyses according to NS-EN 285:2015
8.2	CUSTOMER			Check that installation, pipe material etc. are according to specification for RO water.

Comments:

9 Steam

	Responsible	Date Performed	Sign.	
9.1	Supplier			Steam quality test according to NS-EN 285:2015 - 21 Documented results for superheat, dryness fraction and non-condensable gases meet acceptance criteria according to NS-EN 285:2015 Steam test is to be performed on site after installation
9.2	Supplier			Check if steam pressure supply is correct according to specifications
9.3	NA	NA		Check if steam capacity (volume) is in accordance to sterilizer requirements
9.4	NA	NA		Steam traps and condensate pots installed according to steam supply drawings
9.5	Supplier			Pressure regulating valve checked and functioning
9.6	Supplier			Safety valve installed in steam inlet /generator according to specifications

Comments:

10 Condensate

	Responsible	Date Performed	Sign.	
10.1	Supplier			Perform test and analyze steam condensate for contaminants. Results satisfactory according to NS-EN 285:2015 13.3.4 Table 4

Comments:

11 Compressed air

	Responsible	Date Performed	Sign.	
11.1	CUSTOMER			Air pressure supply available according to specifications for pressure and capacity
11.2	CUSTOMER			Dry air, without oil drops and filtered according to specifications.
11.3	NA	NA		Local air supply according to specifications for pressure, capacity and quality installed & connected correctly

Comments:

12 Electricity/Power supply

	Responsible	Date Performed	Sign.	
12.1	CUSTOMER			Check that Electrical supply is present with Voltage, Amp and frequency according to the sterilizer specifications
12.2	CUSTOMER			Check that main circuit breaker and fuse for the electric supply is according to specifications for the sterilizer, and labeled with the Id of the sterilizer

Comments:

13 Drain

	Responsible	Date Performed	Sign.	
13.1	CUSTOMER			Check that Drain system can resist temperature according to specifications for drain from the sterilizer
13.2	CUSTOMER			Check that Drain system has capacity for the max specified flow (liter/min)

Comments:

14 Ventilation

	Responsible	Date Performed	Sign.	
14.1	CUSTOMER			Air ventilation in installation site has capacity to keep the room according to recommended temperature 20 -25°C (package room) and 35-75% Rh after installation
14.2	Supplier			Air extraction adequate to maintain an acceptable temperature at the control panel/control unit area (<35C)
14.3	Supplier			Covers and maintenance doors with air grilles that allows air circulation

Comments:

15 Commissioning

	Responsible	Date Performed	Sign.	
15.1	Supplier			Verify the function of regulation and safety pressure switches
15.2	Supplier			Verify error warnings caused by defect sensors
15.33	Supplier			Connection ports for pressure and temperature testing provided (according to NS-EN 285:2015 4.3.3)
15.4	Supplier			Steam test bend for steam testing provided (steam test according to NS-EN 285:2015 21)
15.5	Supplier			Calibration of temperature and Pressure indicators. Calibration is to be performed after installation on-site
15.6	Supplier			Report with reference instruments used, measured values, and correction values applied in configuration attached.

Comments:

16 Program, configuration check and test runs

All tests are to be performed on site after installation

	Responsible	Date Performed	Sign.	
16.1	Supplier			Date, time, language and customer specific unit name etc. are correctly set in software
16.2	Supplier			Check interface and communication with central PC, and that reports, log and alarms are stored on PC/server
16.3	Supplier			Check that all specified programs are available, and that other programs are not accessible for the user
16.4	Supplier			Select and run all the programs specified according to the order
16.5	Supplier			All programs should be run 3 times each with a load equivalent to customers maximum standard loads, and should be completed without any error messages.
16.6	Supplier			Perform a Thermometric test according to NS-EN285 16.1
16.7	Supplier			Perform a Load dryness Metal test (metal load) according to NS-EN285 20.3
16.8	Supplier			Perform an Air detector calibration and function check, according to NS-EN285 19.4
16.9	Supplier			Printout from sterilizer and logger for all the test runs and thermometric test results attached.
16.10	Supplier			If autoclave shares supplies/steam generator etc. with other equipment, and the installation is designed to run several equipment simultaneous, a test run with the most demanding programs should be run simultaneous for all connected equipment to check if capacity is ok

Comments:

17 Staff training

	Responsible	Date Performed	Sign.	
17.1	Supplier			General description of system
17.2	Supplier			Operator panel function and menus
17.3	Supplier			Programs selection and its parameters
17.4	Supplier			Printer: Handling, Loading of paper and ink cartridge
17.5	Supplier			Safety, Emergency stop, use and function
17.6	Supplier			Door opening and closing. Operation and precautions
17.7	Supplier			Loading operation. Startup
17.8	Supplier			Unloading of the goods
17.9	Supplier			Final process operations
17.10	Supplier			User manual – Review, alarms, error codes
17.11	Supplier			Explanation of symbols and warnings
17.12	Supplier			Preventive maintenance: daily, weekly, yearly
17.13	Supplier			Validation engineer training; adjustment of air detector, modify programs.
17.14	Supplier			List of participants attached

Comments:

18 Documentation and software delivery

	Responsible	Date Performed	Sign.	
18.1	Supplier			Operator manual
18.2	Supplier			Maintenance manual
18.3	Supplier			Service manual
18.4	Supplier			Installation drawing
18.5	Supplier			Electrical schematics, including voltages, current, fusing, and three-phase configuration
18.6	Supplier			Piping and instrumentation diagrams (P&ID's)
18.7	Supplier			Purchased part documentation
18.8	Supplier			Spare parts list
18.9	Supplier			Pressure vessel certifications (chamber and boiler)
18.10	Supplier			Installation protocol incl. settings for parameters of instrumentation
18.11	Supplier			Calibration certificates for testing equipment
18.12	Supplier			Printout of program test runs
18.13	Supplier			Printout from Thermometric test, (sterilizer printout and logger data results)
18.14	Supplier			Results for Load dryness Metal test (metal load)
18.15	Supplier			Feed water: Analyses of results, according to NS-EN 285:2015 annex B
18.16	Supplier			Condensate, analyses of result according to NS-EN 285:2015 13.3.4 Table 4
18.17	Supplier			Steam quality test results: superheat, non-condensable gases, dryness fraction etc.
18.18	Supplier			Documentation of air detectors position, adjustment and calibration
18.19	Supplier			Software and service-codes necessary for adjusting air detector, sensor calibration, program adjustments,
18.20	Supplier			Staff training: List of participants

Date:

Customer's signature Suppliers signature

Referanser

NS-EN ISO 17665: 2006 Sterilisering av helsetjenesteprodukter - Fuktig varme,

NS-EN 285: 2015 Sterilisering - Vanndampsterilisatorer - Store sterilisatorer.

Health Technical Memorandum, HTM 01-01: Management and decontamination of surgical instruments.
Part C: Steam sterilization.

Faglig anbefaling for validering av dekontamineringsutstyr - En systembeskrivelse 2020, Nasjonal kompetansetjeneste for dekontaminering 2020.